

Hawaiian Cultural Monitor Report

DATE: 2024-02-28

A Cultural Monitor documents and observes actions on significant historic properties and mitigates those effects. Pursuant to 2012 S.C.R NO. 115: "Whereas, the State of Hawaii places a high priority on protecting and preserving its historic and cultural resources which include iwi kupuna or Hawaiian burial remains..."

PROJECT NAME	CSO DECOMMISSIONING	PROJECT WORK CREW	SHAWN GARDNER, PM - AECOM
HAWAIIAN CULTURAL MONITOR	RON MITCHELL	PROJECT WORK CREW	HELCO - 3 CREWS; WAYNE RUBIO, FOREMAN
CSO WORK CREW	SIMON RADFORD	PROJECT WORK CREW	GOODFELLOW BROTHERS - JON STEEN, CODY BROWN

TIME	OBSERVATIONS	FINDINGS (YES OR NO)
8:00-8:30 AM	Orientation and briefing at Hale Pohaku with three (3) crews from HELCO, CSO, CMS, Goodfellow Brothers, AECOM, Aloha Security, and TAYMADE PRODUCTIONS LLC. (Sign up sheet included - 27 attendees)	NO
8:30-9:00 AM	Traveled to CSO with Simon Radford. According to Ron, Karl Halemano and Stewart Hunter conducted on site certification for one day only for the personnel of Aloha Security.	NO
9:23 AM	Arrived at CSO site.	NO
9:24 AM - 1:12 PM	Scope of Work: HELCO (Wayne Rubio, Foreman and crew) removed underground cables from transformer to CSO. Disconnected cables from pull box, used a crane to completely pull out cables, lifted up the transformer, and loaded transformer on to a truck. Ground disturbance was minimal and only at this location. Total of 3 crews worked on Maunakea. HELCO Leads were Kale Hanohano, Olen Rosehill, Tad Maraki and they assisted and monitored JCMT and Batch plant areas. HCM was located only at site where there was ground disturbance. Simon Radford (CSO), Stewart Hunter (CMS), Shawn Gardner (AECOM), and Karl Halemano (CMS-Construction Monitor) were at CSO site. Karl Halemano was at batch plant first then relocated to CSO site.	NO
1:15 PM	Headed down the summit to Hale Pohaku.	
1:45 PM	Arrived at Hale Pohaku	
	Additional Comments - Good housekeeping practices were performed by HELCO and Lelewi Electrical crews. No foreign debris observed on site. Aloha Security traffic controlled personnel did not complete certification per Center of Maunakea Stewardship directives. Stewart Hunter recognized they did not have their certification stickers. To continue with days work, Stewart Hunter advised Karl Halemano and Ron Mitchell to do an onsite certification for that day only. 3 employees from Aloha Security traffic were escorted down the summit to Hale Pohaku due to high altitude sickness.	

PICTURES



HELCO personnel checking underground pull box.



Transformer on concrete slab.




HELCO prepping site.



HELCO taking measurements and prepping site.



HELCO prepping and making precautions.



HELCO continues to take precautions.



HELCO getting ready crane.



HELCO getting ready crane.



Disconnecting cable from pullbox.



All done with taping off and prepping.



Finish work and labeling electric cable



Transformer loaded on truck.



Removing electric cables.



Removing electric cables.



Finishing off by capping the electric conduits.



Pulling electrical cables with crane.



2 conduit holes to be capped.



Conduit holes capped.



Transformer removed and area secured.

